

ERTMS Timetable OB Stage 1

	STAGES OF THE PROJECT	Months	2016				2017				2018				2019				2020																			
			J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
			1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4				
		Q																																				
	Vossloh EURO3200 Prototype (24)	15																																				
	EURO 3200 retrofit, 2 in parallel	6																																				
	Bombardier DD Prototype (64)	15																																				
	DD retrofit , 2 in parallel	16																																				
	Vossloh JT42 BoBo Prototype (48)	18																																				
	BoBo retrofit, 2 in parallel	12																																				
	Siemens PP Prototype (14)	18																																				
	Siemens PP retrofit, 1 in parallel	7																																				
	Alstom PP Prototype (5)	18																																				
	Alstom PP retrofit, 1 in parallel	3																																				
	IC-3 Prototype (45)	18																																				
	IC-3 retrofit, 3 in parallel	8																																				
	Full ETCS L2 Operation of Stage 1	04/19																																				

Retrofit of 4 vehicles
for 2 weeks in parallel